## **Water Mist Systems**

## **Weekly Inspection**

This form covers a 6-	month period.	
Year:	System:	
Location:		

- 1. Check that water tank is full if water level not supervised.
- 2. Check air pressure gauge to confirm that adequate air pressure is being maintained.
- 3. Check air pressure gauge to confirm that adequate air pressure is being maintained by the compressor.
- 4. Record any notes about the system that the inspector believes to be significant.

Y = Satisfactory

**N** = Unsatisfactory (explain below)

Date	Inspector	Water Level	Air Tank Pressure (2)	Air Compressor	Notes (4)